FY23 ARPA Water Infrastructure Project Priority List Progress through October 19, 2026

Table 1. Cost Escalation

	SRF Type	System Name	County	Regional Office	Total Request	ARPA Project %	ARPA Amount	Status	Disbursed	Percent Spent	Project Description
1	#DW2105	Sunnyside Water	Bonner	Coeur d'Alene	$500,000	100%	$500,000	**Fully Disbursed**	$ 500,000	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of adding two booster stations, replace piping and rehabilitating the existing water storage reservoir.
2	#DW1304	Bennington Water	Bear Lake	Pocatello	$2,400,000	100%	$2,400,000	**Fully Disbursed**	$ 2,400,000	**100.0%**	This grant is for the redevelopment of spring #2 and the construction of a new 150,000-gallon storage tank, a new disinfection facility, a new blending line and a new transmission line.
3	#WW2103	Juliaetta	Latah	Lewiston	$1,700,000	100%	$1,700,000	**Fully Disbursed**	$ 1,700,000	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of improvements including rehabilitation/replacement to the lift station, new headworks, new aeration and secondary clarifiers, new dewatering equipment, new temperature and flow monitoring controls, new backup generator, composite samplers and temperature treatment.
4	#DW2011	Kootenai County	Kootenai	Coeur d'Alene	$5,000,000	100%	$5,000,000	**Fully Disbursed**	$ 5,000,000	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of replacing and repair of the distribution system, increase water storage, add & replace pump capacity, and replace meters.
5*	#WW2004	Moyie Springs	Boundary	Coeur d'Alene	$4,584,176	100%	$4,584,176	**Fully Disbursed**	$ 4,584,176	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of upgrading the treatment system and build a discharge line to the Kootenai River.
6	#DW2106	Remington	Kootenai	Coeur d'Alene	$1,000,000	100%	$1,000,000	**Fully Disbursed**	$ 1,000,000	**100.0%**	This grant is to supplement material and cost overruns to the existing project which consists of upgrading the source, imporove storage and booster capacity and complete transmission and distribution improvements.
7	#DW2012	Bayview	Kootenai	Coeur d'Alene	$750,000	100%	$750,000	**Fully Disbursed**	$ 750,000	**100.0%**	This grant is to supplement material and labor cost overruns for their existing project which consists of rehabilitating the existing storage tank, replacement of transmission lines, installation of new transmission lines, new transmission and distribution mains, a new well and back-up generator.
8*	#WW2005	Genesee	Latah	Lewiston	$6,581,098	100%	$6,581,098	**Fully Disbursed**	$ 6,581,098	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of replacing the collection system and improving the wastewater treatment system, including new headworks facility, new lagoon system and disinfection.
9	~~#DW2104~~	~~Priest River~~	Bonner	~~Coeur~~	~~$200,000~~	~~100%~~	~~$0~~	Opted out			

10	#DW2008	Cabinet Mtn	Boundary	Coeur d'Alene	$2,000,000	100%	$2,000,000	**Fully Disbursed**	$ 2,000,000	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of improvements to water tanks, booster stations, a well facility, and transmission and distribution lines.
11	#DW1803	St Maries	Benewah	Coeur d'Alene	$400,000	100%	$357,171	**Fully Disbursed**	$ 357,171	**100.0%**	This grant is to supplement material and labor cost overruns for your existing project which consists of replacing and upgrading existing water lines.
12	# DW2001	Lewiston	Nez Perce	Lewiston	$7,300,000	100%	$7,300,000	Obligated	$ 7,011,797	**96.1%**	This grant is to supplement material and labor cost overruns for your existing project which consists of water treatment upgrades, replacement of undersized mains, booster pumping facility upgrades, new well supply, and a new water storage reservoir.
Totals							**$32,172,445**		**$ 31,884,242**	**99.1%**	

Table 2. ARPA Water Projects

	Project Type	System Name	County	Regional Office	Total Request	ARPA Project %	ARPA Amount	Status	Disbursed	Percent Spent	Project Description
13	DW	Murray Water	Shoshone	Coeur d'Alene	$735,000	82%	$604,746	Obligated	$ 92,279	**15.3%**	This grant is for the installation of two new wells and transmission piping.
~~14~~	~~WW~~	~~Kendrick~~	~~Latah~~	~~Lewiston~~	~~$4,625,000~~	~~71%~~	$0	Opted Out			
15	WW	Grand View	Owyhee	Boise	$3,300,000	71%	$2,354,352	Obligated	$ 1,934,240	**82.2%**	This grant is for wastewater treatment improvements, including a total containment lagoon, optimizing Cell #1, re-lining Cell #2, dikeand flood resiliency improvements, and collection system and lift main improvements.
16	DW	Yellow Pine	Valley	Boise	$12,500,000	48%	$6,048,387	Obligated	$ 5,394,660	**89.2%**	This grant is for phase one which consists of intake modifications, construction of a new water treatment facility, modification to the existing storage reservoir, water main replacement, and easments.
17*	WW	Kingston-Cataldo	Kootenai	Coeur d'Alene	$6,107,600	100%	$10,630,200	**Fully Disbursed**	$ 10,630,200	**100.0%**	This grant is for a new land application treatment plant and lift station.
18	WW	Harrison	Kootenai	Coeur d'Alene	$9,691,435	68%	$6,567,348	Obligated	$ 5,347,360	**81.4%**	This grant is to upgrade the system's treatment plant by transitioning to application treatment, construct new 4" parallel force main to the system's wastewater treatment plant, upgrade the system's existing parallel force main, and construct a new central lift station.
19	DW	Challis	Custer	Idaho Falls	$3,000,000	100%	$5,300,000	**Fully Disbursed**	$ 5,300,000	**100.0%**	This grant is for the continued construction of a new well, new well house, new booster station, transmission line, and to perform leak detection on water lines.
20	DW	Drake Sub	Canyon	Boise	$1,450,000	67%	$969,739	**Fully Disbursed**	$ 969,739	**100.0%**	This grant is to drill two wells, replacement of water mains, and construction of a new well house.
21*	WW	Craigmont	Lewis	Lewiston	$7,000,000	74%	$7,048,912	Obligated	$ 6,576,685	**93.3%**	This grant is for new headworks, biosolids removal, lagoon rehabilitation, new ammonia removal, new disinfection system, infiltration/inflow corrections and collection work.

22	DW	Panhandle Village	Kootenai	Coeur d'Alene	$4,320,000	72%	$3,119,134	**Fully Disbursed**	$ 3,119,134	**100.0%**	This grant is to complement the existing loan to finish the distribution system replacements, install a storage tank, booster pumps and a new well.
23	WW	Wilder	Canyon	Boise	$5,649,000	68%	$3,844,838	Obligated	$ 3,017,773	**78.5%**	This grant is for land acquisition, preliminary design, reuse permitting, an environmental determination, and other permitting efforts.
24	WW	Mud Lake & Terreton	Jefferson	Idaho Falls	$3,500,000	53%	$1,864,788	Obligated	$ 1,859,778	**99.7%**	This grant is for phase one improvements consisting of lining lagoon cells 1, 3, and 4, and lift station rehabilitation.
25*	DW	Genesee	Latah	Lewiston	$3,000,000	58%	$1,969,321	Obligated	$ 1,484,181	**75.4%**	This grant is for the design and construction of Well No.9, well house, yard piping; design distribution components; design improvements to the Fir Street boosted pressure zone.
26	DW	Dayton	Franklin	Pocatello	$1,478,300	23%	$337,019	**Fully Disbursed**	$ 337,019	**100.0%**	This grant is to complement the existing loan and finish drilling the two replacement wells.
27*	WW	Nezperce	Nez Perce	Lewiston	$9,150,000	87%	$11,311,944	Obligated	$ 10,496,147	**92.8%**	This grant is for the implementation of wastewater reuse facilities, including the installation of pump stations, storage facilities, and irrigation systems.
28*	WW	Worley	Kootenai	Coeur d'Alene	$13,000,000	100%	$13,000,000	Obligated	$ 11,184,187	**86.0%**	This grant is for a new headworks and pumping facility to convey wastewater to the Coeur d'Alene Tribe treatment facility.
29	DW	American Falls	Power	Pocatello	$25,100,000	46%	$11,460,250	**Fully Disbursed**	$ 11,460,250	**100.0%**	This grant is for a new well, water meter installation, SCADA system installation, and water distribution improvements.
30	DW	Harrison	Kootenai	Coeur d'Alene	$841,500	68%	$570,238	**Fully Disbursed**	$ 570,238	**100.0%**	This grant is to investigate/develop the Stonegate well, leak detection, make necessary reservoirs repairs, and replace meters.
31	WW	Preston	Franklin	Pocatello	$30,000,000	50%	$14,966,534	**Fully Disbursed**	$ 14,966,534	**100.0%**	This grant is to complement the existing project, consisting of collection and wastewater treatment plant improvements, including new headworks, flow equalization, tertiary filtration system, and improved secondary treatment and secondary clarifiers and redundant treatment capacity.
32	DW	Oakley	Cassia	Twin Falls	$1,433,000	47%	$673,814	**Fully Disbursed**	$ 673,814	**100.0%**	This grant is for a new well, a well house, and storage tank.
33	WW	Shelley/EIRWWA	Bingham	Pocatello	$8,600,000	54%	$4,659,278	**Fully Disbursed**	$ 4,659,278	**100.0%**	This grant is for Phase I improvements consisting of increasing the organic capacity of the biological system by achieving a higher retention time (SRT) consisting of a second biological train, including mixers and aeration differs, and return activated sludge (RAS) piping re-route to return all mixer liquor from the membranes to a Splitter Box.
34	DW	Camp Sweyolakan	Kootenai	Coeur d'Alene	$1,350,000	100%	$1,350,000	Obligated	$ 291,978	**21.6%**	This grant is to install a new pump station, backup generator, replace outdated electrical, replace piping, install a SCADA system, rehab reservoirs, install pressure reducing valves, a flow meter, booster station, booster pump, and replace mains.
35	DW	Grand View	Owyhee	Boise	$2,100,000	75%	$1,574,160	Obligated	$ 1,565,160	**99.4%**	This grant is to supplement the existing project which consists of drilling a replacement well, Ion Exchange Nitrate Treatment, water quality testing and monitoring, and installing a new water main.
36*	WW	Country Haven	Bingham	Pocatello	$2,300,000	86%	$2,783,520	**Fully Disbursed**	$ 2,783,520	**100.0%**	The purpose of the grant is to prepare a drinking water planning study, in accordance with IDAPA 58.01.22, to evaluate the current drinking water system and identify needed improvements.

37	WW	Elk City	Idaho	Lewiston	$1,775,000	93%	$1,488,738	**Fully Disbursed**	$ 1,488,738	**100.0%**	This grant is to complete seepage testing of the existing lagoons, provide lagoon rehabilitation, identify soil absorption site for lagoon discharge, develop engineering plans for the force main system to the new site and soil absorption system, and construction of the soil absorption system, collection system rehabilitation, and laboratory facilities for wastewater testing.
38	DW	Hagerman	Gooding	Twin Falls	$7,500,000	57%	$4,275,000	Obligated	$ 1,441,272	**33.7%**	This grant is for a new booster pump station and distribution system improvements to create a new pressure zone or a new storage tank. This is Phase 1 of a two-phase approach.
39	DW	Southside WSD	Bonner	Coeur d'Alene	$3,823,000	33%	$1,256,119	Obligated	$ 1,193,314	**95.0%**	This grant is to expand source water production, evaluate current storage options, and backup power.
40	DW	Driggs	Teton	Idaho Falls	$2,700,000	57%	$1,531,330	Obligated	$ 1,379,739	**90.1%**	This grant is to rehabilitate the main spring source, installation of a booster station, modification of pressure reducing valves, and replace water lines.
41	DW	Bliss	Gooding	Twin Falls	$8,352,240	90%	$7,554,554	Obligated	$ 4,750,522	**62.9%**	This grant is for a new drinking water well, and evaluation of senior water rights and potential acquisition of real property and/or an existing drinking water well, and distribution improvements.
42*	WW	Bruneau WSD	Owyhee	Boise	$2,165,000	95%	$2,694,108	**Fully Disbursed**	$ 2,694,108	**100.0%**	This grant is for upgrades to the existing lift station, reconstruction and HDPE lining of the north and south lagoon, disinfection system, reuse pump station, and site improvements including a structural canopy, fencing, grading, and biosolids removal.
43	DW	Bayview WSD	Kootenai	Coeur d'Alene	$950,000	41%	$393,215	**Fully Disbursed**	$ 393,215	**100.0%**	This grant is for supply and distribution improvements aligned with phase #1 in the scope of work.
44	WW	Gooding	Gooding	Twin Falls	$23,000,000	60%	$11,990,229	Obligated	$ 9,948,353	**83.0%**	This grant is for wastewater system improvements, including nine lift stations and wastewater collection and force main piping. The lift station and collection system replacement include manhole replacements or collection system rehabilitation.
45*	WW	Aberdeen	Bingham	Pocatello	$21,869,100	53%	$11,588,920	**Fully Disbursed**	$ 11,588,920	**100.0%**	This grant is to perform wastewater system improvements including the installation of floating media integrated fixed film activated sludge (IFAS) system, flow sand filter for tertiary filtration, screw press for solids dewatering, adding a new electrical generator, and upgrading supervisory control and data acquisition (SCADA) system.
46*	WW	Riverside WSD	Clearwater	Lewiston	$2,100,000	49%	$1,794,000	**Fully Disbursed**	$ 1,794,000	**100.0%**	This grant is to install a new lift station, remove sludge from the first lagoon cell, and to increase the size and efficiency of the chlorine contact basin.
47	WW	Kooskia	Idaho	Lewiston	$7,010,000	87%	$6,123,629	Obligated	$ 4,429,873	**72.3%**	This grant is for mechanical screening headworks, improvements to the lagoon diffused aeration and reconstructing the existing treatment lagoons, replacing aging sewer mains, sewer system rehabilitation including the replacement of lift station pumps, instruments and controls at the city's lift stations.

48	DW	Laclede	Bonner	Coeur d'Alene	$5,320,000	71%	$3,792,475	**Fully Disbursed**	$ 3,792,475	**100.0%**	This grant is to complement the existing project which is for a new duplex intake pump system, including backup power and radio telemetry system: New ultrafiltration membrane water treatment plant; New duplex treated water transfer pumps; New 200,000-gallon reservoir, including radio telemetry system; New duplex booster pumps, backup power, and a visual pump failure alarm system installed in the booster station; and Approximately 7,400 LF of new 4-inch PVC transmission mains to and from the booster station.
49*	WW	Elk River	Clearwater	Lewiston	$4,235,000	72%	$7,312,154	Obligated	$ 6,943,397	**95.0%**	This grant will be used for CCTV inspection, collection surveying, disinfection system improvements, constructing a new blower building, and biosolids removal.
50*	DW	Shoshone, City of	Lincoln	Twin Falls	$4,372,871	100%	$4,955,723	Obligated	$ 4,372,871	**88.2%**	This grant is for a new water storage tank, installation of an electrical generator, a Supervisory Control and Data Acquisition system, well house electrical upgrades including variable frequency drives, and distribution system improvements.
51*	WW	Garfield Bay	Bonner	Coeur d'Alene	$2,000,000	64%	$1,667,562	**Fully Disbursed**	$ 1,667,562	**100.0%**	This grant is to upgrade five (5) sewer lift stations, install lift station standby power, extend sewer collection lines, and develop an additional wastewater reuse irrigation area.
52	DW	Riverside WSD	Clearwater	Lewiston	$1,800,000	100%	$1,800,000	**Fully Disbursed**	$ 1,800,000	**100.0%**	This grant is to address slush build-up in intake screens, reroute piping near the storage tanks, increase area served by booster station, increase pumping capacity of treated water pumps to allow storage tank redundancy, and upsize existing water mains.
53	DW	Carlin Bay	Kootenai	Coeur d'Alene	$2,900,000	63%	$2,220,236	**Fully Disbursed**	$ 2,220,236	**100.0%**	This grant is to continue the existing improvements including a new lake intake, treatment plant construction, a new reservoir, reservoir repairs, distribution line improvements and pump station improvements.
54	WW	Rigby	Jefferson	Idaho Falls	$23,000,000	100%	$23,000,000	**Fully Disbursed**	$ 23,000,000	**100.0%**	This grant consists of retaining the Nuvoda Mobile Organic Biofilm (MOB) system, adding septage receiving box, a redundant Nuvoda MOB screen, new oxidation ditches, secondary clarifiers, tertiary filters, pumping upgrades, a new ultra-violet system, new plant water pumps, new screen press, an additional emergency generator, electrical upgrades and supervisory control and data acquisition improvements.
~~55~~	~~DW~~	~~Spirit Bend Water~~	~~Kootenai~~	~~Coeur~~	~~$350,000~~	~~60%~~	~~$0~~	Opted Out			
56	WW	New Plymouth	Payette	Boise	$750,000	66%	$498,739	**Fully Disbursed**	$ 498,739	**100.0%**	This grant is for lining the existing Lagoon No. 4 with a geomembrane lining system, and for piping and control box improvements near Lagoon No. 4.
57	WW	McCammon	Bannock	Pocatello	$3,850,000	39%	$1,504,495	**Fully Disbursed**	$ 1,504,495	**100.0%**	This grant is to clean, expand, and line the winter storage lagoon, remove biosolids from Cell 1, construct a headworks building with emergency power, update the city's Supervisory Control and Data Acquisition (SC DA) system, replace the city's main lift station, repair sewer lines, install emergency power to the lift stations, and expand the wastewater reuse site.
58	DW	Rupert	Minidoka	Twin Falls	$17,504,000	44%	$7,689,257	Obligated	$ 5,141,461	**66.9%**	This grant consists of retrofitting existing wells with pressure filtration, constructing a new well with standby power, adding pressure relief to an existing booster station, replacing mains, and creating an investigative sampling plan.
59	WW	Rupert	Minidoka	Twin Falls	$19,650,000	82%	$16,056,272	**Fully Disbursed**	$ 16,056,272	**100.0%**	This grant is to design and construct a membrane bio-reactor, secondary filtration, and UV disinfection process. These improvements will update the facility from a class-B reuse facility to a class-A facility and provide additional redundancy.

60	DW	Central Shoshone	Shoshone	Coeur d'Alene	$10,000,000	85%	$8,530,950	Obligated	$ 6,210,370	72.8%	This grant is for the replacement of transmission mainline.
61*	WW	Ashton	Fremont	Idaho Falls	$2,383,307	100%	$2,383,307	Obligated	$ 2,319,312	97.3%	The grant is for the construction of a headworks building and sewer line replacement.
62*	DW	Albion	Cassia	Twin Falls	$5,759,000	44%	$1,678,160	Obligated	$ 512,519	30.5%	This grant is to increase the capacity of an existing well, drill a new well, replace the well buildings, create sampling plans and water system O&M manuals, construct a storage tank and install tank mixers, purchase a portable standby generator, SCADA improvements, distribution improvements, and meter upgrades/replacements.
~~63~~	~~WW~~	~~Lewisville~~	~~Jefferson~~	~~Idaho Falls~~	~~$13,270,000~~	~~25%~~	~~$0~~	Opted Out			
64	DW	Clark Fork	Bonner	Coeur d'Alene	$8,586,000	82%	$7,020,189	Obligated	$ 5,582,379	79.5%	This grant is for refurbishment of the well sources, construction of a new reservoir, and replacement of pipes.
65*	WW	Franklin	Franklin	Pocatello	$450,000	56%	$303,432	**Fully Disbursed**	$ 303,432	100.0%	This grant is to install an in-line automatic screen with a manual by-pass screen directly upstream of the treatment lagoons.
66	DW	Franklin	Franklin	Pocatello	$1,780,000	56%	$989,321	**Fully Disbursed**	$ 989,321	100.0%	This grant is for phase III of the project which includes rehabilitation the equalization tank, an additional treatment skid, and pump replacement.
67*	WW	Fremont Cnty-Last Chance (Treatment)	Fremont	Idaho Falls	$12,518,934	100%	$14,518,934	**Fully Disbursed**	$ 14,518,934	100.0%	This grant is to replace Last Chance/Ponds Lodge's existing lagoon system with a mechanical treatment system and add a discharge line to Blue Creek.
68*	DW	New Meadows	Adams	Boise	$1,877,700	100%	$2,053,587	**Fully Disbursed**	$ 2,053,587	100.0%	This grant is for the continued construction of the well facility for Well No. 5, replacement of reservoir and booster station, updates to the city's SCADA system and cost overruns pertaining to the existing project.
69	DW	Filer	Twin Falls	Twin Falls	$2,500,000	59%	$1,471,470	Obligated	$ 943,742	64.1%	This grant is to construct a new municipal drinking water well and wellhouse, including piping, valves, electrical, mechanical, instrumentation and controls, SCADA, and site work.
~~70~~	~~DW~~	~~Atlanta~~	~~Elmore~~	~~Boise~~	~~$500,000~~	~~47%~~	~~$0~~	Opted Out			
71	DW	McCammon	Bannock	Pocatello	$7,278,000	38%	$2,741,323	**Fully Disbursed**	$ 2,741,323	100.0%	This grant is to supplement material and labor cost overruns for your existing project which consists of replacing and upgrading existing water lines.
72*	WW	Winchester	Lewis	Lewiston	$4,300,000	100%	$6,063,210	Obligated	$ 5,627,122	92.8%	This grant is to perform wastewater treatment and collection system improvements, including smoke testing, manhole and mainline rehabilitation, pressure pipeline replacement, and lift station improvements, completion of a nutrient reduction study, influent screening and blower replacement, yard pump station relocation, plant water system improvements, stand-by generator replacement, controls upgrades, expanding the aerobic digestion, and dewater and disinfection improvements.
	Totals						**$281,949,160**		**$ 254,615,757**	90%	

*Additional funding provided for cost escalation

42 Bruneau increase $641,016
8 City of Genesee increase $2,819,098
5 Movie Springs increase $2,484,176
68 City of New Meadows increase $175,887
21 City of Craigmont increase $1,313,500
19 City of Challis increase $2,300,000
65 City of Franklin increase $49,500
25 City of Genesee increase $243,290
72 City of Winchester increase $1,763,210

53 Carlin Bay increase $405,558
17 Kingston-Cataldo increase $4,522,600
27 City of Nezperce increase $3,900,061
46 Riverside Water and Sewer increase $757,606
49 City of Elk River increase $4,277,946
45 City of Aberdeen increase $5,760,623
36 Country Haven Utilities increase $798,806
61 City of Ashton increase $1,433,307
51 Garfield Bay Water and Sewer increase $390,400
67 Fremont County increase $3,718,934
33 Albion DW received funding RD, award decreased by $841,537
28 City of Worley increase $200,000
21 City of Craigmont increase $537,353
50 City of Shoshone increase $582,852